

Redfish Lake to Stanley Trail Project

Issued August 28, 2020

Project Number:

ID FS SAW T 2017(1)

FHWA Contact:

Holland Dredge, PE

Questions/Comments:

brent.dredge@dot.gov

Phone: (208) 838-2617

Mobile: (202) 657-9231

HC 67 Box 649

Clayton, Idaho 83227

Contractor:

Hobble Creek Services, LLC

1451 S 1700 W #1

Springville, Utah 84663

Notice to Proceed:

April 16, 2019

Fixed Completion Date:

October 2020



U.S. Department
of Transportation

**Federal Highway
Administration**



Subgrade work reaching Redfish Lake Road!

Construction Activities & Upcoming Work

The Stanley to Redfish Trail Project continued moving forward this past week with the trail sub-grade preparation extending to the final destination at Redfish Lake Road. During the upcoming weeks of September, the Prime Contractor plans to install rock retaining walls and crush the gravel base used for the trail walking surface. This final trail grade topping will start at the City Park on the north end of the project and extend southward toward the Redfish Ranger Station area. The current schedule for installing the specialized gravel walking surface for the path will start the last week of September. Caution is advised in the City Park and Redfish Ranger Station Office vicinities as crews are scheduled to continue working in and around those areas this coming week of August 31st to Saturday, September 5th.

Work on the trail will be ongoing throughout the summer and fall. Work schedules will be five days per week, and every other Saturday from 7:00 AM to 6:00 PM. This coming week of Monday 8/31 through Saturday 9/5, crews will continue with full time work, so please be very cautious when in the vicinity of the trail construction crews.

Thank You.

Western Federal Lands Highway Division