

Glenn Hwy Rehab, Kings River Bridge, MP 66.0 to 67.2



Project Number:
AK DOT 135(6)

FHWA Contact:
Tara Walter
E: tara.walter@dot.gov
P: 360-624-8233

Project Partner:
Alaska Dept of
Transportation & Public
Facilities.

Contractor:
Pruhs Construction
Company, LLC
Anchorage, AK

Notice to Proceed:
December 29, 2022

Fixed Completion Date:
October 9, 2024



U.S. Department of
Transportation

**Federal Highway
Administration**



Construction Activities & Upcoming Work

The contractor built the crane pad for the bridge subcontractor. Contractor continues work grubbing and conserving topsoil. Subcontractor Swalling will be starting work on pile driving next week. Preparations for rock blasting are being made and are anticipated to start after Memorial Day Weekend.

May 26, 2023



Traffic Delays

Contractor's current schedule is **Monday thru Saturday, 7am-5pm. Expect up to 30 minute traffic delays during this time.** Please drive cautiously through the project area. **No traffic delays over Memorial Day weekend.**



Above: Excavation operations

Above: Excavator removing material

All Project Images Source: FHWA

Website: [Glenn Highway Rehabilitation, Kings River Bridge Section MP 66.0 to MP 67.2 | FHWA](#)

Western Federal Lands Highway Division